



Nassau County Public Works  
96161 Nassau Place  
Yulee, FL 32097

PUBLIC WORKS PROJECT STATUS REPORT  
July-19

Project Name	Description	Total Budget	Funding Source	Project#	Phase/Vendor	Estimated Start Date	Estimated Completion Date	Date Funding Agreement Expires	Status	Notes	Position in the Process	Responsibility
Bailey Simmons Multi-Use Trail	Construction of a 8'-10' paved multi-Use trail from Sports Complex to S. Fletcher Avenue	\$1,779,052	LAP-FDOT	433987-1-58-01, 433987-1-68-02	Construction/Fl Infrastructure/E&R	10/29/2018	9/4/2019	12/31/2019	Project On Schedule & On Budget	Pre-con 09/16/18. Construction began on October 29, 2018, with a 300 day construction timeframe. Paving complete. Landscaping, striping, and signage are underway.	Under construction. On schedule.	Fl Infrastructure
												Eisman and Russo
												RC
Bridge Repairs/Maintenance	Pile jacket repairs to Stratton Road and Stokes Road	\$750,000	County		Design Jackets				Projects behind schedule, but On Budget	CSI Designs approved. Check Funds Availability.	Check Funds availability	NC-RC/JC
	Various annual repairs to bridges throughout the county.		County / Possible use of SCRAP funding?		FDOT noted repairs from inspections					Need to contract out repairs. Exploring option of piggybacking off of FDOT contract.	Piggyback off FDOT. Talk to Dave about using SCRAP funding for some repairs.	NC-RC or JC
	CR 121 Bridge (No. 740050) under design for repair by FDOT		FDOT							FDOT is designing and managing CR121 Bridge repair. County reviewed and approved plans 01/02/2019	FDOT is designing & managing- NC to coordinate as needed	NC-RC or JC
Chester Road	Mill and resurface Chester Road from 200 feet North of Heron Isles Parkway to 800 North of Blackrock Road	\$5,150,000	County		Bid / Construction	6/10/2019	9/15/2019	N/A	Project On Schedule & On Budget	Design plans are complete. Construction began June 10, 2019. First and second lift of asphalt are complete. Driveway reconstruction is underway. Final lift of asphalt will be completed when driveway work is finished.	Under construction. On schedule.	Hubbard, ETM, and RC
Chester/Pages Intersection	Intersection improvements along Chester Road at Pages Dairy and David Hallman		County		design	9/30/2020	3/30/2021	N/A	Project On Schedule & currently underfunded for full scope of work. Phased approach being pursued to stay within budget	Under Design. Working on acquiring additional needed right-of-way. Mast Arm design and replacement needed at David Hallman to complete. Design underway for phased approach, CIP updated to cover additional project costs for mastarms and urban section.	Under design. Design at 30 %.	Connelly & Wickers, RC
Pages Dairy Road	Widening and Resurfacing from Felmor Road to Chester Road	\$3,782,000	County		design	Underway	11/1/2019	12/31/2021	Design behind schedule due to JEA WM incorporation	90% plans received on 11/13/2018. Change Order CM2371-A3 approved 01/22/2019 to complete additional design scope items. Additional design completed in May. JEA water main MOU under review. Design of JEA watermain is 3-6 month process. RFQ's for	MOU being reviewed by County Manager. Design for water main to begin after MOU approved and executed.	RC



			CIGP-FDOT	436465-1-54-01	Construction	4/30/2020	10/31/2020			construction and CEI will be advertised after watermain design is incorporated.	get FDOT concurrence of 100% plans & Specs	RC
Crawford-Phase 1	Pave existing county maintained dirt road from CR 121 to just west of Norfolk Southern Rail Right-of-Way tangent	\$1,741,553	County		Bid / Construction	11/1/2019	12/31/2020	12/31/2020	Schedule is tight due to TCE with NS and Wetland Mitigation			
			SCOP-FDOT	430691-1-58-01						Design Complete. Working on relocation of power poles and SJRWMD permit.	CEI - ETM, Need to have ORE easement language finalizing, need to execute to relocate power poles. SJRWMD Permit	RC
Crawford-Phase 2	Pave existing county maintained dirt road from just west of Norfolk Southern Rail Right-of-Way tangent to US 301	\$6,731,711	SCOP-FDOT	430691-2-58-01	TCE Acquisition, Construction Agreement Execution	11/1/2019	12/31/2020	12/31/2020	Schedule is tight due to TCE with NS and Wetland Mitigation	Draft TCE language approved by NS. BOCC meeting 02/14/2019 executed Construction Agreement. Wetland mitigation being conducted via conservation and credits by FPL and County consultant.	Sending review fee and TCE final language to NS.	County Attorney - RC
CR108-Safety Improvements 2	Proposed improvements to CR 108 from Middle Road to US 17, including upgraded signage, thermoplastic markings, and 9.5 miles of new friction course.	\$41,942	LAP-FDOT	439496-1-38-02	Design/Element	Underway	11/31/2019	12/31/2019	Project On Schedule & On Budget	60% design plans received and comments provided. Awaiting 90% plans. Construction LAP agreement forthcoming once design is complete.	Element is working on 90% plans	Element & RC
CR108-Safety Improvements 1	Proposed improvements to CR 108 from Middle Road to Bay Road, including upgraded signage, thermoplastic markings, and 9.5 miles of new friction course.		LAP-FDOT	441214-1-38-02	Design/Element	11/1/2019	12/31/2020	12/31/2020	Design has not begun	LAP agreement approved and executed by BOCC meeting. RFQ for design is being drafted. Construction LAP agreement forthcoming once design is complete.	RFQ for design is in Contracts	RC - Contracts
CR121 Safety Improvements	Signing and Pavement Markings for safety improvements		FDOT		Design/Construction				N/A	Under design by FDOT	LAP agreement to be sent in March 2019	FDOT
CR 115	Widening and Resurfacing from Bypass Road to Henry Smith Road	\$8,999,026	SCRAP-FDOT	431638-1-58-01	RFQ / Construction		12/31/2020	12/31/2020	Project On Schedule & On Budget	Design Complete. Applying for SJRWMD permit and ITB documents under review by Contract Management. Advertise for bid on May 22, 2019. Construction beginning in September 2019. Extension from FDOT approved.	Bids received. Reviewing bids and seeking FDOT concurrence underway.	RC - Contracts
Dyal Road	Acquire approximately 10 additional feet of ROW to complete the paving of the remaining 1/2 mile unpaved portion of Dyal Road.	\$632,000	County		Land Acquisition		TBD		N/A	multiple letters sent to residents requesting ROW mtg, 08/10 & 2nd letter sent. Many non-responses from land owners. If no headway is made, Engineering recommends proceeding with double chip seal in 2020 improvements when FDOT money will be available.	Did not get all residents to respond. Proceed with double chip seal improvements.	RC
	complete the paving of the remaining 1/2 mile unpaved portion of Dyal Road.		SCOP-FDOT		Construction		TBD				move forward with construction once ROW acquired or alt option	RC
Edwards Road	Improvement of Edwards Road from SR 200 to Police Lodge Road by widening, adding 5' sidewalks on both sides, and adding intersection improvements at SR 200.	\$6,610,580	FDOT		ROW, design, construction & CEI				N/A	Included in FDOT project request for 2019	Included in FDOT project request for 2019	NC-JC/RC
Henry Smith Road Resurfacing	Resurfacing and culvert repairs for Henry Smith Road	\$900,000	SCOP-FDOT	438178-1-54-01	Resurfacing and culvert repairs			12/31/2021	Project On Schedule & On Budget	BOCC executed SCOP agreement from FDOT on 03/25/2019. Engineering Services will work with	Awaiting BOCC execution of SCOP agreement from FDOT. Engineering	NC-RC



and Culvert Repair	for Henry Smith Road.	\$650,000	County		Design and CEI				& On Budget	our Continuing Contract Engineers to begin design.	Services will work with our Continuing Contract Engineers to begin design	
Middle/Griffin Shoulder Repairs	Completed Resurfacing		SCOP-FDOT	432798-1-54-01	Construction/Fl Infrastructure/CDM		COMPLETE	12/31/2018		Invoiced FDOT. Awaiting FDOT reimbursement.	Get Reimbursement from FDOT	FDOT
Miner Road Turn Lane	Acquire right-of-way needed to construct dedicated right turn lane from Miner Road into SR 200.	\$690,000	County		ROW Acquisition		COMPLETE		Project On Schedule & On Budget	Right-of-Way Acquisition Complete.	DRC Review Plans O'Reilly Auto Parts	NC-JC
	Design right turn lane from Miner Road to State Road 200		County		Design 19/20	6/11/2019	12/11/2019	N/A		Budget Confirmed. WA executed for design by CSI. Design underway.	negotiate for ROW	NC-MM/BB
	Construct right turn lane from Miner Road to State Road 200		County		Construction 20/21		12/31/2020	N/A				
Pratt Siding Road Paving	Pave existing 1.5 miles of unimproved Pratt Siding Road. 25 property owners need to donate right-of-way to create standard 60' right-of-way	\$1,000,000	SCOP-FDOT	438204-1-54-01	Resurfacing and culvert repairs			12/31/2021	Project On Schedule & On Budget	BOCC executed SCOP agreement from FDOT on 03/25/2019. Engineering Services will work with our Continuing Contract Engineers to begin design	Check on status of letters for right-of-way acquisition.	NC-RC
		\$782,500	County		Design and CEI							
South 14th Street	Resurface South 14th Street from Amelia Island Parkway to Sadler Road	\$1,340,000	SCRAP-FDOT	434588-1-45-01	design/construction		COMPLETE	6/30/2019	Project Completed 2 months behind schedule & Under Budget	Project Began 01/02/2019, Substantial completion was met on 04/26/2019. New cross drain and headwall installed at Ocean Breeze. Guardrail installation is complete. Paving completed. Project is from Amelia Island Parkway to edge of right eastbound travel lane of Sadler Road. Punchlist items being completed now. Change order for guardrail revisions to meet existing conditions is forth coming. Project is well within budget. Change Order No. 4, and closeout project.	approved CEI WA & bid awarded at 11/09 mtg	NC-BOCC
											Construction began on 01/02/2019	NC-RC
											Manage change order no. 4. Closeout Project	NC-RC
Thomas Creek Resurfacing	Resurface Thomas Creek from US 301/SR 200 to the Duval County Line (4.5 miles)	\$924,000	SCRAP-FDOT	432604-1-54-01	Construction/PARS/WSP		COMPLETE	7/31/2018		Construction completed and retainage released	retainage released	NC-BB
										Invoiced FDOT. Awaiting FDOT reimbursement.	Awaiting FDOT to reimburse	FDOT
Thomas Creek Restoration, Phase 9	Desnag and Restore roughly 8,000 LF of Thomas Creek, this section is made up of portions of previous phases desnagged in 2010.	\$775,000	USDA EWR grant	NR184209XXXXCO19	design/construction		COMPLETE	3/4/2019		bids awarded 12/19/18, NTP 01/09/18		NC-JC
											pre-con 01/07/2019	NC-KS/CS
										Progress updates	weekly updates to USDA	NC-JC
14th & Sadler Safety study			FDOT-HSIP								qtrly FFR updates	NC-CG
										Need to plan Public Outreach	Safety study Completed	P&Y
14th & Simmons intersection study	Study potential improvements to the intersection to mitigate crash frequency		FDOT-HSIP			5/13/2019	11/13/2019	11/13/2019	Project On Schedule & On Budget	WA approved. Study is underway.	Received scope & fee from CPH, Contract Management awaiting WA	NC-GH
William Burgess Ext	Project will provide a new 2 lane roadway extension of William Burgess from US17 to the intersection of Miner Road and Yulee High Schools main entrance. An 8'-10' multi-use path is also included.	\$13,547,807	FDOT-LTP earmark \$1 million	443400-1-54-01	ROW, design, construction & CEI			12/31/2021	Design RFQ is behind schedule, but overall Project is On Schedule & On Budget	Negotiations for additional R-O-W underway. RFQ for design services is under review by Contract Management.	executed agreement at BOCC 02/11/2019	NC-JC/RC

LAP ADA Transition Plan			FDOT-LAP		LAP Requirement		COMPLETE				ADA Transition Plan approved by BOCC and Uploaded to LAP	
-------------------------	--	--	----------	--	-----------------	--	----------	--	--	--	---	--