

Pages Dairy Road Widening

FDOT grant expiration date: 12/31/2021

Entity	Outstanding Items	Status	Timeline
Connelly & Wicker	Complete plan set lacking design work to address "dips " at box culvert approaches	WA for additional work to employ Structural Engineer and expand Geotech Scope was approved on 01/22/2019	Design work completed - awaiting MOU execution to begin incorporating JEA WM
SJRWMD mitigation credits	0.7 State credits allocated and 0.6 ACOE Credits allocated.	Completed.	Additional credits purchased
SJRWMD permit / CWI	Need to apply and obtain permit		Permit application submitted
FDOT	Concurrence for 100% plans and permission to advertise		1-Aug-19
Advertise for bids	Once concurrence is received and Contracts	need FDOT concurrence and SJRWMD permit prior to advertising for bids	November 2019 to incorporate JEA WM

Summary: Commission previously told construction would begin in late Spring 2019. Due to additional design work needed at the box culvert approaches, construction is expected to begin in mid-Summer (July -August 2019). Decision by Board to incorporate JEA 16" water main installation from Felmore to Chester. JEA design will begin once Memorandum of Understanding is finalized. Schedule impact is approximately three to six months. Community update meeting scheduled for July 30, 2019.