

## Chester Road Resurfacing County Funded Project

Entity	Outstanding Items	Status	Timeline
Connelly & Wicker	100% plan set	Completed	Completed
Connelly & Wicker	Bid Documents	Bid document preparation	1/31/2019
Advertise for bids	Contracts to review bid documents and send to Newspaper for advertisement by 2/8/2019	Completed	Advertisement to run from 2/13-2/27, 2019.
Bid Due Date	Advertisement must run for two weeks	Completed	3/6/2019
Bid Opening	must be one day after bid due date and correspond with Clerk's calendar	Completed	3/7/2019
Bid Evaluation			3/14/2019
BOCC Review and provide direction	BOCC approval to negotiate with contractor chosen during evaluation	Completed	5/13/2019
Pre-Construction held and NTP	After negotiations are completed and contract is executed, a Pre-Con can be scheduled.	Completed	late May
Construction	Construction began 6/10/2019	On Budget and On Time	10/6/2019

**Summary:** Construction began in early June. Project completion in October 2019.