

## Pages Dairy Road Widening

FDOT grant expiration date: 12/31/2021

Entity	Outstanding Items	Status	Timeline
Connelly & Wicker	Complete plan set lacking design work to address "dips " at box culvert approaches	WA for additional work to employ Structural Engineer and expand Geotech Scope was approved on 01/22/2019	Design work completed - awaiting MOU execution to begin incorporating JEA WM
SJRWMD mitigation credits	0.7 State credits allocated and 0.6 ACOE Credits allocated.	Completed.	Additional credits purchased
SJRWMD permit / CWI	Need to apply and obtain permit	Completed.	Permit application submitted
FDOT	Concurrence for 100% plans and permission to advertise		November 2019 to incorporate JEA WM
Advertise for bids	Once concurrence is received and Contracts	need FDOT concurrence and SJRWMD permit prior to advertising for bids	November 2019 to incorporate JEA WM

**Summary:** Commission previously told construction would begin in late Spring 2019. Due to additional design work needed at the box culvert approaches, construction is expected to begin sometime after January 2020. Decision by Board to incorporate JEA 16" water main installation from Felmore to Chester was approved. Memorandum of Understanding with JEA was approved by Board. Schedule impact is approximately three to six months. Community update meeting resulted in pursuance of project as night work.





Engineering Services

# Pages Dairy Road Widening & Resurfacing

Updated August 19, 2019

## Project Photo



## Current Status:

- JEA watermain design underway
- Construction to begin in January—March 2020

## Project Team Members:

Contractor: TBD

Construction Engineering Inspection: TBD

Project Manager: Robert T. Companion, PE

## Project

### Project Limits:

- Pages Dairy Road (CR 200A) from Felmor Road to Chester Road (2.64 miles)

### Project Goals:

- Widen and resurface the roadway to 11' lanes with 5' paved shoulders / bike lanes

### Construction Activities:

- Widen and mill & resurface the roadway to 11' lanes with 5' paved shoulders / bike lanes
- Regrade the ditches as required to accommodate new lane and shoulder widths
- Restore all driveways effected by construction activities
- Replace triple cross drain bridge

### Project Schedule:

- Construction to begin no earlier than January 2020, and no later than March 2020
- Construction Duration is expected to be between 8-12 months
- All project work will be conducted at night to allow travel lanes be reopened during the day.





Engineering Services

Updated August 20, 2019

# Pages Dairy and Chester Road Intersection Improvements

## Project Photo



## Current Status:

- Currently under design

## Project Team Members:

Engineering Firm: Connelly & Wicker

Contractor: TBD

Construction Engineering Inspection: TBD

Project Manager: Robert T. Companion, PE

## Project

### Project Limits:

- Intersection of David Hallman and Chester Road to intersection of Pages Dairy and Chester Road

### Project Goals:

- Improve the intersection to include safer turning movements and urbanize the roadway

### Construction Activities:

- Construct new turn lanes
- Signalize the intersection
- Improve drainage and storm water runoff treatment
- Provide pedestrian and bike facilities

### Project Schedule:

- Currently under design
- Construction to begin in 2021
- Project may be phased to complete signal ahead of other improvements

## Chester Road Resurfacing County Funded Project

Entity	Outstanding Items	Status	Timeline
Connelly & Wicker	100% plan set	Completed	Completed
Connelly & Wicker	Bid Documents Contracts to review bid documents and send to Newspaper for advertisement by 2/8/2019	Bid document preparation COMPLETED	1/31/2019
Advertise for bids	Advertisement must run for two weeks	Completed	Advertisement to run from 2/13-2/27, 2019
Bid Due Date	must be one day after bid due date and correspond with Clerk's calendar	Completed	3/6/2019
Bid Opening Bid Evaluation			3/7/2019 3/14/2019
BOCC Review and provide direction	BOCC approval to negotiate with contractor chosen during evaluation	Completed	5/13/2019
Pre-Construction held and NTP	After negotiations are completed and contract is executed, a Pre-Con can be scheduled.	Completed	late May
Construction	Construction began 6/10/2019	On Budget and On Time	9/13/2019

**Summary:** Construction began in early June. Project completion in October 2019. Project is on time and under budget. Project is completed, except for thermoplastic striping.





Engineering Services

# Chester Road Resurfacing

Updated August 20, 2019

## Project Photo



## Current Status:

- Construction contract award in June 2019
- Construction to be completed in September 2019

## Project Team Members:

Engineering Firm: Connelly & Wicker

Contractor: Hubbard Construction

Construction Engineering Inspection: ETM

Project Manager: Robert T. Companion, PE

## Project

### Project Limits:

- Chester Road from Heron Isles to Blackrock Road (2.66 miles)

### Project Goals:

- Resurface the roadway and reconstruct existing driveways

### Construction Activities:

- Overlay the existing pavement by +/- 2"
- Reconstruct all existing concrete and asphalt driveways
- Improve all existing driveways
- Overlay final +/- 2" of asphalt

### Project Schedule:

- Construction began in June 2019
- Construction Duration is 120 days
- Construction completion in early October 2019