

## Road and Bridge Monthly Status Report October 2018

**TABLE: SUMMARY OF WORK REQUESTS & WORK ORDERS FOR SEPTEMBER 2018**

<u>District</u>	<u>Open Work Orders at End of Previous Month</u>	<u>Work Request Received</u>	<u>Work Orders Created</u>	<u>Work Orders Completed</u>	<u>Open Work Orders Carried to Next Month</u>
1	3	3	2	2	3
2	22	17	17	12	27
3	32	11	16	15	33
4	124	20	13	26	111
5	190	30	24	22	192

# **Road & Bridge Monthly CIP Status Report October 2018**

## **District 5**

### **Nassau Oaks Subdivision Outfall Ditch Clearing**

**Budget: \$ 379,500**

**Completion Date: July 2018**

**Status:** Project began March 29, 2018. Contractor has cleared ditches 1,2,3,4,5,6 & 7. Contractor graded Ditch #4 and grading the rest of the ditches. Project is extended due to more rains in June and ditches needed regrading. The project completed in July 2018. Awaiting release of Lien from the vendor to process Agenda Request to release retainage.

## **District 5**

### **Nassau Oaks Subdivision Road Upgrades Project**

**Budget: \$ 483,000**

**Estimated Completion Date: September 2018**

**Status:** Approved for Mid Year Update CIP FY 2016/17 on February 27, 2016. Preconstruction meeting was held March 21, 2018. Notice to Proceed has been issued and the project began on July 30, 2018. Contractor has stabilized all subgrade and started installing limerock. All limerock has been installed, primed and a final inspection was done on 9/18/18 to complete the project. Awaiting release of Lien from the vendor to process Agenda Request to release retainage.

## **Multiple Districts**

### **Pavement Management Plan (Overlays)**

**Budget: \$2,000,000**

**Estimated Completion Date: October 2018**

**Status:** Board approved recommended roads on March 12, 2018. Agenda Request for approval of the Work Authorization for CEI Services was approved at the June 11, 2018 Board Meeting. The overlay contractor was issued a Notice to Proceed for the resurfacing on June 13, 2018. All roads have now been resurfaced as of August 31, 2018. The remaining work includes extending the limits of paving ten feet South on Clements Road, striping and shoulder work. The CEI Services company is compiling the totals and anticipates completing the project in October 2018.

# **Road & Bridge Monthly Construction Projects Status**

## **Report**

**October 2018**

### **Multiple Districts**

#### **Double Chip Seal Upgrade Program**

**Budget: \$ 340,000**

**Estimated Completion Date: November 2018**

**Status:** The Double Chip Seal Upgrade program was approved by the Board on March 21, 2018 and began in August 2018. The roads included in this program are: Larsen Road, Cornelia Court, Lee Drive, Clyatt Circle, Maranatha Road, R. Jones Road, Olliff Road, Karma Lane and Cook Drive. The Road and Bridge portion of the drainage and roadway upgrades have been completed. The Chip Seal Contractor is scheduled to start October 2018.

### **Multiple Districts**

#### **Roadway Striping Upgrades**

**Budget: \$ 150,000**

**Estimated Completion Date: November 2018**

**Status:** This program is designed to refurbish worn striping on our paved roads in order to provide better visibility of roadway striping to our motoring public. The Recommendation of Award and list of roads to be striped were approved at the June 11, 2018 Board meeting. Striping began August 2018 and estimated completion date is November 2018.

# **Road & Bridge Monthly Construction Projects Status**

## **Report**

October 2018

### **Multiple Districts**

#### **District 4**

##### **Conner Cutoff Drainage Project**

**Budget: TBD**

**Estimated Completion Date: October 2018**

**Status:** There are several drainage issues that will be addressed with this project, including culvert replacements, erosion control and coffer dam installations. Due to the rains this project will need to be extended until October 2018.

#### **District 5**

##### **Easy Street Drainage Project**

**Budget: TBD**

**Estimated Completion Date: Pending Right-of-Way Aquisition**

**Status:** Easy Street has a non-functioning drainage system. There is not a Nassau County easement for roadway or drainage and not all property owners within the construction area are willing to consent to a right-of-entry or drainage easement. A meeting was held on August 16, 2018 with a majority of property owners. Staff has only heard interest from 4 of 7 property owners.

#### **District 5**

##### **Larsen Road Drainage Project**

**Budget: TBD**

**Estimated Completion Date: Pending Right-of-Way Aquisition**

**Status:** There is no outfall for drainage on Larsen Road. Staff has sought permission from the property owner to obtain a right-of-entry then Drainage Easement to open an outfall ditch and reset the roadside ditch drainage and culverts. Verbal approval has been obtained and the property owner is reviewing the language of the right-of-entry. Staff has made several attempts to contact property owners and will continue to follow-up in an effort to obtain the necessary right of entry forms.