

Chester Road Resurfacing County Funded Project

Entity	Outstanding Items	Status	Timeline
Connelly & Wicker	100% plan set	Completed	Completed
Connelly & Wicker	Bid Documents	Bid document preparation underway	1/31/2019
Advertise for bids	Contracts to review bid documents and send to Newspaper for advertisement by 2/8/2019	Awaiting bid documents	Advertisement to run from 2/13-2/27, 2019
Bid Due Date	Advertisement must run for two weeks		3/6/2019
Bid Opening	must be one day after bid due date and correspond with Clerk's calendar		3/7/2019
Bid Evaluation			3/14/2019
BOCC Review and provide direction	BOCC approval to negotiate with contractor chosen during evaluation		4/17/2019
Pre-Construction held and NTP	After negotiations are completed and contract is executed, a Pre-Con can be scheduled.		Mid-May, early June

Summary: From 100% plans and specifications, contract process and required advertisement and takes at least four months, provided bids come in under budget and no negotiations are needed.

County Road 115 Widening & Resurfacing
 FDOT grant expiration date: 12/31/2019

Entity	Outstanding Items	Status	Timeline
EltonAlan	100% Plan Set Submitted	Completed	Completed
SJRWMD mitigation credits	Credits allocated.	Completed	Completed
SJRWMD permit / EltonAlan	Need to apply and obtain permit	Application to be submitted by 01/31/2019	
FDOT	Concurrence for 100% plans and permission to advertise	100% plan set sent to FDOT 01/22/2019	8-Mar-19
Advertise for bids	Contracts to review bid documents and send to Newspaper for advertisement by 3/15/2019	Awaiting bid documents	Advertisement to run from 3/20-4/3, 2019
Bid Due Date	Advertisement must run for two weeks		4/17/2019
Bid Opening	must be one day after bid due date and correspond with Clerk's calendar		4/18/2019
Bid Evaluation			4/25/2019
BOCC Review and provide direction	BOCC approval to negotiate with contractor chosen during evaluation		5/13/2019
Pre-Construction held and NTP	After negotiations are completed and contract is executed, a Pre-Con can be scheduled.		Mid-June, early July

Summary: From 100% plans and specifications, contract process and required advertisement and takes at least four months, provided bids come in under budget and no negotiations are needed.

Pages Dairy Road Widening

FDOT grant expiration date: 12/31/2021

Entity	Outstanding Items	Status	Timeline
Connelly & Wicker	Complete plan set lacking design work to address "dips " at box culvert approaches	WA for additional work to employ Structural Engineer and expand Geotech Scope was approved on 01/22/2019	Complete by March 29th 2019
SJRWMD mitigation credits	0.7 State credits allocated and 0.6 ACOE Credits allocated.	Complete	
SJRWMD permit / CWI	Need to apply and obtain permit Concurrence for 100% plans and permission to advertise	awaiting resolution of mitigation credits	Complete by March 29th 2019
FDOT		need FDOT concurrence and SJRWMD permit	April 12th, 2019
Advertise for bids	Once concurrence is received and Contracts	prior to advertising for bids	April 24th - May 8th, 2019

Summary: Commission previously told construction would begin in late Spring 2019. Due to additional design work needed at the box culvert approaches, construction is expected to begin in mid-Summer (July -August 2019).



Nassau County Public Works
 96161 Nassau Place
 Yulee, FL 32097

PUBLIC WORKS PROJECT STATUS REPORT
January-19

<i>Project Name</i>	<i>Description</i>	<i>Total Budget</i>	<i>Funding Source</i>	<i>Phase/Vendor</i>	<i>Estimated Completion Date</i>	<i>Date Funding Agreement Expires</i>	<i>Current Status</i>
Andrews Rd Resurfacing	Resurface Andrews Road from CR 121 to US 1. (3.5 miles)	\$896,000	SCRAP-FDOT	Complete / FDOT Reimbursement	COMPLETE	7/31/2018	Construction completed * retainage released. Awaiting FDOT Reimbursement.
Bailey Simmons Multi-Use Trail	Construction of a 8'-10' paved multi-Use trail from Sports Complex to S. Fletcher Avenue	\$1,779,052	LAP-FDOT	Construction/FI Infrastructure/E&R	8/25/2019	12/31/2019	Pre-con 09/16/18. Construction began on October 29, 2018, with a 300 day construction timeframe. Southern portion of clearing and prep work complete construction on Bailey portion of trail to begin in the next week.
Bridge Repairs/Maintenance	Pile jacket repairs to Stratton Road and Stokes Road	\$750,000	County	Design Jackets			CSI Designs approved. Check Funds Availability.
	Various annual repairs to bridges throughout the county.		County / Possible use of SCRAP funding?	FDOT noted repairs from inspections			Need to contract out repairs. Exploring option of piggybacking off of FDOT contract.
	CR 121 Bridge (No. 740050) under design for repair by FDOT		FDOT				FDOT is designing and managing CR121 Bridge repair. County reviewed and approved plans 01/02/2019
Chester Road	Mill and resurface Chester Road from 200 feet North of Heron Isles Parkway to 800 North of Blackrock Road	\$5,150,000	County	design			Design plans are complete. Work authorization for CEI to be completed by end of January.
Chester/Pages Intersection	Intersection improvements along Chester Road at Pages Dairy and David Hallman		County	design			Under Design. Working on acquiring additional needed right-of-way. Mast Arm design and replacement needed at David Hallman to complete.

Pages Dairy Road	Widening and Resurfacing from Felmor Road to Chester Road	\$3,782,000	County	design	2/1/2019	12/31/2021	90% plans received on 11/13/2018. Change Order CM2371-A3 approved 01/22/2019 to complete additional design scope items. Additional design to be completed by end of March. 4-5 month RFQ for Construction and CEI to follow 100% plan submittal.
			CIGP-FDOT	construction	12/31/2021		
Crawford-Phase 1	Pave existing county maintained dirt road from CR 121 to just west of Norfolk Southern Rail Right-of-Way tangent	\$1,741,553	County	Bid / Construction	12/31/2019	12/31/2019	
			SCOP-FDOT				Design Complete. Working on relocation of power poles and SJRWMD permit.
Crawford-Phase 2	Pave existing county maintained dirt road from just west of Norfolk Southern Rail Right-of-Way tangent to US 301	\$6,731,711	SCOP-FDOT	TCE Acquisition, Construction Agreement Execution	12/31/2019	12/31/2019	Draft TCE sent to NS. EltonAlan working on final ROW Map revisions. BOCC meeting 02/14/2019 to execute Construction Agreement. Need wetland mitigation credits & SJRWMD permit.
CR108-Safety Improvements 2	Proposed improvements to CR 108 from Middle Road to US 17, including upgraded signage, thermoplastic markings, and 9.5 miles of new friction course.	\$41,942	LAP-FDOT	Design/Element		12/31/2019	under design
CR108-Safety Improvements 1	Proposed improvements to CR 108 from Middle Road to Bay Road, including upgraded signage, thermoplastic markings, and 9.5 miles of new friction course.		LAP-FDOT	Design/Element		12/31/2020	LAP agreement to be reviewed for approval and execution at the February 11, 2019 BOCC meeting.
CR121 Safety Improvements	Signing and Pavement Markings for safety improvements		FDOT	Design/Construction			Under design by FDOT

CR 115	Widening and Resurfacing from Bypass Road to Henry Smith Road	\$8,999,026	SCRAP-FDOT	RFQ / Construction	12/31/2019	12/31/2019	Design Complete. Applying for SJRWMD permit and beginning 4-5 month RFQ - contract process.
Dyal Road	Acquire approximately 10 additional feet of ROW to complete the paving of the remaining 1/2 mile unpaved portion of Dyal Road.	\$632,000	County	Land Acquisition	TBD		multiple letters sent to residents requesting ROW mtg, 08/10 & 2nd letter sent. Many non-responses from land owners. If no headway is made, Engineering recoemends proceeding with double chip seal in 2020 improvements when FDOT money will be available.
	complete the paving of the remaining 1/2 mile unpaved portion of Dyal Road.		SCOP-FDOT	Construction			
Edwards Road	Improvement of Edwards Road from SR 200 to Police Lodge Road by widening, adding 5' sidewalks on both sides, and adding intersection improvements at SR 200.	\$6,610,580	FDOT	ROW, design, construction & CEI		12/31/2021	Submitting Agenda Requests for early February to submit this project to the BOCC for approval to include in FDOT project request for 2019
Henry Smith Road Resurfacing and Culvert Repair	Resurfacing and culvert repairs for Henry Smith Road.	\$900,000	SCOP-FDOT	Resurfacing and culvert repairs		12/31/2021	Awaiting SCOP agreement from FDOT. Once funding is finalized, Engineering Services will work with our Continuing Contract Engineers to begin design
		\$650,000	County	Design and CEI			
Middle/Griffin Shoulder Repairs	Completed Resurfacing		SCOP-FDOT	Construction/FI Infrastructure/CDM	COMPLETE	12/31/2018	Invoiced FDOT. Awaiting FDOT reimbursement.
Miner Road Turn Lane	Acquire right-of-way needed to construct dedicated right turn lane from Miner Road into SR 200.	\$690,000	County	ROW Acquisition	COMPLETE	1/1/2019	Right-of-Way Acquisition Complete.
	Design right turn lane from Miner Road to State Road 200		County	Design 19/20	12/31/2019	12/31/2019	Budget Confirmed. Soliciting continuing contract engineer for proposal. May be able to handle under WA.
	Construct right turn lane from Miner Road to State Road 200		County	Construction 20/21	12/31/2020	12/31/2020	
	Pave existing 1.5 miles of unimproved Pratt Siding Road.	\$1,000,000	SCOP-FDOT	Resurfacing and culvert repairs			Awaiting SCOP agreement from FDOT. Letters being drafted to

Pratt Siding Road Paving	25 property owners need to donate right-of-way to create standard 60' right-of-way	\$782,500	County	Design and CEI		12/31/2021	property owners for right-of-way acquisition.
South 14th Street	Resurface South 14th Street from Amelia Island Parkway to Sadler Road	\$1,340,000	SCRAP-FDOT	design/construction	4/1/2019	6/30/2019	Project Began 01/02/2019, Completion date is 04/08/2019. New cross drain and headwall installed at Ocean Breeze. Guardrail installation is underway. Paving will follow guardrail installation. Project is from Simmons to edge of right eastbound travel lane of Sadler Road.
Thomas Creek Resurfacing	Resurface Thomas Creek from US 301/SR 200 to the Duval County Line (4.5 miles)	\$924,000	SCRAP-FDOT	Construction/PARS/WSP	COMPLETE	7/31/2018	Construction completed and retainage released Invoiced FDOT. Awaiting FDOT reimbursement.
Thomas Creek Restoration, Phase 9	Desnag and Restore roughly 8,000 LF of Thomas Creek, this section is made up of portions of previous phases desnagged in 2010.	\$775,000	USDA EWR grant	design/construction		3/4/2019	bids awarded 12/19/18, NTP 01/09/18 Progress updates
14th & Sadler Safety study			FDOT-HSIP				Need to plan Public Outreach
Meet with FDOT-annual update 11/27/18							Invoice FDOT
14th & Simmons intersection study			FDOT-HSIP				draft study
William Burgess Ext	Project will provide a new 2 lane roadway extension of William Burgess from US17 to the intersection of Miner Road and Yulee High Schools main entrance. An 8'-10' multi-use path is also included.	\$12,547,807	FDOT-LTP earmark	ROW, design, construction & CEI		12/31/2021	execute agreement for additional R-O-W
LAP ADA Transition Plan			FDOT-LAP	LAP Requirement			Need to get Transition Teams approval for Draft plan.