



Nassau County Public Works
96161 Nassau Place
Yulee, FL 32097

PUBLIC WORKS PROJECT STATUS REPORT
January-19

<i>Project Name</i>	<i>Description</i>	<i>Total Budget</i>	<i>Remaining Budget</i>	<i>Funding Source</i>	<i>Project#</i>	<i>Phase/Vendor</i>	<i>Estimated Completion Date</i>	<i>Date Funding Agreement Expires</i>	<i>Current Status</i>	<i>Remaining/To Do Items</i>	<i>Responsibility</i>	<i>Notes</i>
Andrews Rd Resurfacing	Resurface Andrews Road from CR 121 to US 1. (3.5 miles)	\$896,000		SCRAP-FDOT	432767-1-54-01	Complete / FDOT Reimbursement	COMPLETE	7/31/2018	Construction completed * retainage released. Awaiting FDOT Reimbursement.	Get Reimbursement from FDOT	FDOT	
Bailey Simmons Multi-Use Trail	Construction of a 8'-10' paved multi-Use trail from Sports Complex to S. Fletcher Avenue	\$1,779,052	\$201,959	LAP-FDOT	433987-1-58-01, 433987-1-68-02	Construction/FI Infrastructure/E&R	8/25/2019	12/31/2019	Pre-con 09/16/18. Construction began on October 29, 2018, with a 300 day construction timeframe. Tree clearing complete and prep work nearing completion. Paving activities to begin mid-March.	Gopher tortoise plan under review with FWC while construction begins on opposite end of project. QC plan is approved.	Contractor	
										Manage project & get timesheets to Carol	NC-RC	
										invoice FDOT with timesheets quarterly starting June 15th, 2018	NC-CG	
Bridge Repairs/Maintenance	Pile jacket repairs to Stratton Road and Stokes Road	\$750,000		County		Design Jackets			CSI Designs approved. Check Funds Availability.	Check Funds availability	NC-RC/JC	
	Various annual repairs to bridges throughout the county.			County / Possible use of SCRAP funding?	FDOT noted repairs from inspections	Need to contract out repairs. Exploring option of piggybacking off of FDOT contract.			Piggyback off FDOT. Talk to Dave about using SCRAP funding for some repairs.	NC-RC or JC		
	CR 121 Bridge (No. 740050) under design for repair by FDOT			FDOT					FDOT is designing and managing CR121 Bridge repair. County reviewed and approved plans 01/02/2019	FDOT is designing & managing- NC to coordinate as needed	NC-RC or JC	
Chester Road	Mill and resurface Chester Road from 200 feet North of Heron Isles Parkway to 800 North of Blackrock Road	\$5,150,000	\$4,526,857	County		Bid / Construction			Design plans are complete. Work authorization for CEI on upcoming agenda. Construction Bids are due March 6th.	Get CEI WA out (ETM) in February and RFQ process will begin 02/01/2019. 4-5 month process.	NC-RC	
Chester/Pages Intersection	Intersection improvements along Chester Road at Pages Dairy and David Hallman			County		design			Under Design. Working on acquiring additional needed right-of-way. Mast Arm design and replacement needed at David Hallman to complete.	Items to resolve- corner clip & extra ROW @ Courtney Isles, extra ROW at Pages Dairy Corner, Pond location & moving signal heads	NC-RC & JC	
										get FDOT concurrence of 100% plans & Specs	NC-RC	

Pages Dairy Road	Widening and Resurfacing from Felmor Road to Chester Road	\$3,782,000	\$3,348,960	County		design	2/1/2019	12/31/2021	90% plans received on 11/13/2018. Change Order CM2371-A3 approved 01/22/2019 to complete additional design scope items. Additional design to be completed by end of March. 4-5 month RFQ for Construction and CEI to follow 100% plan submittal. In discussions with EOR regarding incorporation of JEA water main design and impact on schedule if BOCC decides to combine projects.	90% plans received on 11/13/2018. Change Order CM2371-A3 approved 01/22/2019 to complete additional design scope items. Additional design to be completed by end of March. 4-5 month RFQ for Construction and CEI to follow 100% plan submittal. In discussions with EOR regarding incorporation of JEA water main design and impact on schedule if BOCC decides to combine projects.	NC-RC	
				CIGP-FDOT	436465-1-54-01	construction	12/31/2021			get FDOT concurrence of 100% plans & Specs	NC-BB	
Crawford-Phase 1	Pave existing county maintained dirt road from CR 121 to just west of Norfolk Southern Rail Right-of-Way tangent	\$1,741,553	\$1,517,911	County		Bid / Construction	12/31/2020	12/31/2020				
				SCOP-FDOT	430691-1-58-01				Design Complete. Working on relocation of power poles and SJRWMD permit.	CEI - ETM, Need to have Okefenokee Rural Electric Poles relocated. SJRWMD Permit	NC-RC	
Crawford-Phase 2	Pave existing county maintained dirt road from just west of Norfolk Southern Rail Right-of-Way tangent to US 301	\$6,731,711	\$6,126,695	SCOP-FDOT	430691-2-58-01	TCE Acquisition, Construction Agreement Execution	12/31/2020	12/31/2020	Draft TCE sent to NS. EltonAlan working on final ROW Map revisions. BOCC meeting 02/14/2019 executed Construction Agreement. Need wetland mitigation credits & SJRWMD permit.	with NS for plan review, coordinate with Martina on Real Estate	NS & NC-JC/RC	draft TCE sent, construct contract okayed by Mullin, request in to EA for plan /spec revisions
CR108-Safety Improvements 2	Proposed improvements to CR 108 from Middle Road to US 17, including upgraded signage, thermoplastic markings, and 9.5 miles of new friction course.	\$41,942		LAP-FDOT	439496-1-38-02	Design/Element		12/31/2019	under design	review design when submitted. invoice FDOT with timesheets quarterly starting June 15th, 2018	Element & NC- JC	
CR108-Safety Improvements 1	Proposed improvements to CR 108 from Middle Road to Bay Road, including upgraded signage, thermoplastic markings, and 9.5 miles of new friction course.			LAP-FDOT	441214-1-38-02	Design/Element		12/31/2020	LAP agreement to be reviewed for approval and execution at the February 11, 2019 BOCC meeting.	execute LAP agreement - put on BOCC agenda	NC-JC/RC	March 2019 target
CR121 Safety Improvements	Signing and Pavement Markings for safety improvements			FDOT		Design/Construction			Under design by FDOT	LAP agreement to be sent in March 2019	FDOT	
CR 115	Widening and Resurfacing from Bypass Road to Henry Smith Road	\$8,999,026	\$8,283,689	SCRAP-FDOT	431638-1-58-01	RFQ / Construction	12/31/2019	12/31/2019	Design Complete. Applying for SJRWMD permit and beginning 4-5 month RFQ - contract process.	Design Complete. RFQ process to begin in early March, 4-5 month process	NC-RC & PG	
Dyal Road	Acquire approximately 10 additional feet of ROW to complete the paving of the remaining 1/2 mile unpaved portion of Dyal Road.	\$632,000		County		Land Acquisition	TBD		multiple letters sent to residents requesting ROW mtg, 08/10 & 2nd letter sent. Many non-responses from land owners. If no headway is made, Engineering recoommends proceeding with double chip seal in 2020 improvements when FDOT money will be available.	Did not get all residents to respond. Proceed with double chip seal improvements.	NC-RC & JC	
	complete the paving of the remaining 1/2 mile unpaved portion of Dyal Road.			SCOP-FDOT		Construction				move forward with construction once ROW acquired or alt option	NC-RC	alt-double chip seal

Edwards Road	Improvement of Edwards Road from SR 200 to Police Lodge Road by widening, adding 5' sidewalks on both sides, and adding intersection improvements at SR 200.	\$6,610,580		FDOT		ROW, design, construction & CEI		12/31/2021	Included in FDOT project request for 2019	Included in FDOT project request for 2019	NC-JC/RC	March 2019 target
Henry Smith Road Resurfacing and Culvert Repair	Resurfacing and culvert repairs for Henry Smith Road.	\$900,000		SCOP-FDOT	438178-1-54-01	Resurfacing and culvert repairs		12/31/2021	Awaiting BOCC execution of SCOP agreement from FDOT. Engineering Services will work with our Continuing Contract Engineers to begin design	Awaiting BOCC execution of SCOP agreement from FDOT. Engineering Services will work with our Continuing Contract Engineers to begin design	NC-RC	
		\$650,000		County		Design and CEI						
Middle/Griffin Shoulder Repairs	Completed Resurfacing			SCOP-FDOT	432798-1-54-01	Construction/Fl Infrastructure/CDM	COMPLETE	12/31/2018	Invoiced FDOT. Awaiting FDOT reimbursement.	Get Reimbursement from FDOT	FDOT	Darren is project manager
Miner Road Turn Lane	Acquire right-of-way needed to construct dedicated right turn lane from Miner Road into SR 200.	\$690,000	\$607,603	County		ROW Acquisition	COMPLETE	1/1/2019	Right-of-Way Acquisition Complete.	DRC Review Plans O'Reilly Auto Parts	NC-JC	
	Design right turn lane from Miner Road to State Road 200			County		Design 19/20	12/31/2019	12/31/2019	Budget Confirmed. WA coming to BOCC in March to allow CSI to begin design.	negotiate for ROW	NC-MM/BB	
	Construct right turn lane from Miner Road to State Road 200			County		Construction 20/21	12/31/2020	12/31/2020				
Pratt Siding Road Paving	Pave existing 1.5 miles of unimproved Pratt Siding Road. 25 property owners need to donate right-of-way to create standard 60' right-of-way	\$1,000,000		SCOP-FDOT	438204-1-54-01	Resurfacing and culvert repairs		12/31/2021	Awaiting BOCC execution of SCOP agreement from FDOT. Engineering Services will work with our Continuing Contract Engineers to begin design	Check on status of letters for right-of-way acquisition.	NC-RC	
		\$782,500		County		Design and CEI						
South 14th Street	Resurface South 14th Street from Amelia Island Parkway to Sadler Road	\$1,340,000	\$1,241,507	SCRAP-FDOT	434588-1-45-01	design/construction	4/1/2019	6/30/2019	Project Began 01/02/2019, Completion date is 04/08/2019. New cross drain and headwall installed at Ocean Breeze. Guardrail installation is 80% complete. Paving to begin 03/04 and be completed by 03/08. Project is from Simmons to edge of right eastbound travel lane of Sadler Road.	approved CEI WA & bid awarded at 11/09 mtg	NC-BOCC	
										Construction began on 01/02/2019	NC-RC	
										Manage project	NC-RC	
Thomas Creek Resurfacing	Resurface Thomas Creek from US 301/SR 200 to the Duval County Line (4.5 miles)	\$924,000		SCRAP-FDOT	432604-1-54-01	Construction/PARS/WSP	COMPLETE	7/31/2018	Construction completed and retainage released	retainage released	NC-BB	
									Invoiced FDOT. Awaiting FDOT reimbursement.	Awaiting FDOT to reimburse	FDOT	
Thomas Creek Restoration, Phase 9	Desnag and Restore roughly 8,000 LF of Thomas Creek, this section is made up of portions of previous phases desnagged in 2010.	\$775,000		USDA EWR grant	NR184209XXXXCO19	design/construction	COMPLETE	3/4/2019	bids awarded 12/19/18, NTP 01/09/18		NC-JC	
										pre-con 01/07/2019	NC-KS/CS	
									Progress updates	weekly updates to USDA	NC-JC	
										qtrly FFR updates	NC-CG	
14th & Sadler Safety study				FDOT-HSIP					Need to plan Public Outreach	Safety study Completed	P&Y	
										Need to plan Public Outreach	NC-JC	
Meet with FDOT-annual update 11/27/18									Invoice FDOT	Shelley to get the CC & invoice FDOT	NC-SC	
14th & Simmons intersection study				FDOT-HSIP					draft study	Received scope & fee from CPH, Contract Management awaiting WA	NC-GH	

William Burgess Ext	Project will provide a new 2 lane roadway extension of William Burgess from US17 to the intersection of Miner Road and Yulee High Schools main entrance. An 8'-10' multi-use path is also included.	\$12,547,807		FDOT-LTP earmark	443400-1-54-01	ROW, design, construction & CEI		12/31/2021	execute agreement for additional R-O-W	execute agreement - put on BOCC agenda 02/11/2019	NC-JC/RC	March 2019 target
LAP ADA Transition Plan				FDOT-LAP		LAP Requirement			Need to get Transition Teams approval for Draft plan.	Attending next meeting of the current ADA Transition Team	NC- JC/RC	