

Chester Road Resurfacing County Funded Project

Entity	Outstanding Items	Status	Timeline
Connelly & Wicker	100% plan set	Completed	Completed
Connelly & Wicker	Bid Documents	Bid document preparation	1/31/2019
Advertise for bids	Contracts to review bid documents and send to Newspaper for advertisement by 2/8/2019	Completed	Advertisement to run from 2/13-2/27, 2019
Bid Due Date	Advertisement must run for two weeks	On track	3/6/2019
Bid Opening	must be one day after bid due date and correspond with Clerk's calendar		3/7/2019
Bid Evaluation			3/14/2019
BOCC Review and provide direction	BOCC approval to negotiate with contractor chosen during evaluation		4/17/2019
Pre-Construction held and NTP	After negotiations are completed and contract is executed, a Pre-Con can be scheduled.		Mid-May, early June

Summary: From 100% plans and specifications, contract process and required advertisement and takes at least four months, provided bids come in under budget and no negotiations are needed.