

## Pages Dairy Road Widening

FDOT grant expiration date: 12/31/2021

Entity	Outstanding Items	Status	Timeline
Connelly & Wicker	Complete plan set lacking design work to address "dips " at box culvert approaches	WA for additional work to employ Structural Engineer and expand Geotech Scope was approved on 01/22/2019	Design work completed - awaiting MOU execution to begin incorporating JEA WM
SJRWMD mitigation credits	0.7 State credits allocated and 0.6 ACOE Credits allocated.	Completed.	Additional credits purchased
SJRWMD permit / CWI	Need to apply and obtain permit	Completed.	Permit application submitted
FDOT	Concurrence for 100% plans and permission to advertise	need FDOT concurrence and SJRWMD permit	November 2019 to incorporate JEA WM
Advertise for bids	Once concurrence is received and Contracts	prior to advertising for bids	November 2019 to incorporate JEA WM

**Summary:** Commission previously told construction would begin in late Spring 2019. Due to additional design work needed at the box culvert approaches, construction is expected to begin sometime after January 2020. Decision by Board to incorporate JEA 16" water main installation from Felmore to Chester was approved. Memorandum of Understanding with JEA was approved by Board. Schedule impact is approximately three to six months. Community update meeting resulted in pursuance of project as night work.