

CIP

Crawford Road Paving Project
 FDOT grant expiration date: 12/31/2020

Entity	Outstanding Items	Status
<u>Crawford Road Phase 1:</u>		
Okefenoke Electric (OE)	Move poles further out from proposed paved roadway	Meeting set with OE on January 9th to discuss new locations
SJRWMD mitigation credits	determine what mitigation credits are needed and how many credits need to be bought from NE Fl Wetland Mitigation Bank (Jack Allen)	meeting with SJRWMD on January 3rd to discuss the mitigation credits and with Mr. Allen on Jan 11th to negotiate the purchase price for the credits needed.
SJRWMD permit	mitigation credits	awaiting resolution of mitigation credits need SJRWMD permit prior to advertising for bids
Advertise for bids		
<u>Crawford Road Phase 2:</u>		
SJRWMD mitigation credits	determine what mitigation credits are needed and how many credits need to be bought from NE Fl Wetland Mitigation Bank (Jack Allen)	meeting with SJRWMD on January 3rd to discuss the mitigation credits and with Mr. Allen on Jan 11th to negotiate the purchase price for the credits needed.
SJRWMD permit	mitigation credits	awaiting resolution of mitigation credits
Norfolk Southern (NS) -Engineering	contruction agreement & reimbursement estimate	Mr Mullin approved construction agreement template, awaiting drafted agreement and reimbursement estimate from NS

	approval of eng Plans & Specs	waiting for NS to okay our 12/20 response to NS's comments, email sent to NS on 12/28 on status update
Norfolk Southern (NS) -Real Estate Division	temporary construction easement (TCE) and \$10,000	draft template sent to NS
	revised legal description and plat	Consultant revising the language as requested need all approvals from NS and SJRWMD permit prior to advertising for bids
Advertise for bids		

Timeline

Poles to be moved prior to start of construction(one pole also in phase 2)

Once the the amount and cost of credits is determined, put a request for approval to purchase the credits before the BOCC.
Expansion item on Jan. 28th meeting?

early february

estimated late february/March

Once the the amount and cost of credits is determined, put a request for approval to purchase the credits before the BOCC.
Expansion item on Jan. 28th meeting?

Late March / early April

emailed NS for an update 12/28, on January 14th agenda as an expansion item to approve construction agreement and reimbursement estimate

BOCC executed TCE and
\$10,000 fee

consultant to provide by
Jan 11

Estimated April / May