

County Road 115 Widening & Resurfacing
 FDOT grant expiration date: 12/31/2019

| Entity | Outstanding Items | Status | Timeline |
|-----------------------------------|--|--|--|
| EltonAlan | 100% Plan Set Submitted | Completed | Completed |
| SJRWMD mitigation credits | Credits allocated. | Completed | Completed |
| SJRWMD permit / EltonAlan | Need to apply and obtain permit | Application submitted | |
| FDOT | Concurrence for 100% plans and permission to advertise | 100% plan set sent to FDOT 01/22/2019 | 8-Mar-19 |
| Advertise for bids | Contracts to review bid documents and send to Newspaper for advertisement by 3/15/2019 | Awaiting bid documents and FDOT concurrence to go to bid | Advertisement to run from 3/20-4/3, 2019 |
| Bid Due Date | Advertisement must run for two weeks | | 4/17/2019 |
| Bid Opening | must be one day after bid due date and correspond with Clerk's calendar | | 4/18/2019 |
| Bid Evaluation | | | 4/25/2019 |
| BOCC Review and provide direction | BOCC approval to negotiate with contractor chosen during evaluation | | 5/13/2019 |
| Pre-Construction held and NTP | After negotiations are completed and contract is executed, a Pre-Con can be scheduled. | | Mid-June, early July |

Summary: From 100% plans and specifications, contract process and required advertisement and takes at least four months, provided bids come in under budget and no negotiations are needed.