

County Road 115 Widening & Resurfacing
 FDOT grant expiration date: 12/31/2020

Entity	Outstanding Items	Status	Timeline
EltonAlan	100% Plan Set Submitted	Completed	Completed
SJRWMD mitigation credits	Credits allocated.	Completed	Completed
SJRWMD permit / EltonAlan	Need to apply and obtain permit	Application submitted	
FDOT	Concurrence for 100% plans and permission to advertise	100% plan set sent to FDOT 01/22/2019	Completed
Advertise for bids	Contracts to review bid documents and send to Newspaper for advertisement by 3/15/2019	ITB Documents under Review by Contract Management.	Completed
Bid Due Date	Advertisement must run for two weeks		Completed
Bid Opening	must be one day after bid due date and correspond with Clerk's calendar		Completed
Bid Evaluation			Underway
BOCC Review and provide direction	BOCC approval to negotiate with contractor chosen during evaluation		Aug-19
Pre-Construction held and NTP	After negotiations are completed and contract is executed, a Pre-Con can be scheduled.		9/1/2019
Construction to Begin			September-October 2019
Construction Completion			7/1/2020

Summary: From 100% plans and specifications, contract process and required advertisement and takes at least four months, provided bids come in under budget and no negotiations are needed. **Time Extension granted to 12/31/2020**