



Engineering Services

Crawford Road Construction

Updated August 19, 2019

Project Photo



Current Status:

- Wetland Mitigation / Conservation and SJRWMD permitting is underway
- Construction to begin in January 2020

Project Team Members:

Contractor: TBD

Construction Engineering Inspection: ETM

Project Manager: Robert T. Companion, PE

Project

Project Limits:

- Crawford Road from CR 121 to sr 200 (us 301) (6.47 miles)

Project Goals:

- Pave the existing dirt road, install drainage improvements

Construction Activities:

- Construct the subgrade, base, and pave the roadway
- Regrade the ditches and install drainage improvements as planned

Project Schedule:

- Construction to begin January 2020
- Construction Duration is expected to be between 8 months
- Roadway will be closed to traffic west of Woods Lane for duration of construction

Crawford Road Paving Project

FDOT grant expiration date: 12/31/2020

Entity	Outstanding Items	Status	Timeline
<u>Crawford Road Phase 1:</u>			
Okefenoke Electric (OE)	Move poles further out from proposed paved roadway determine what mitigation credits are needed and how many credits need to be bought from NE FI	Easement language agreed. Pending execution by Board. Abandonment of old easement is being negotiated.	Poles to be moved prior to start of construction(one pole also in phase 2)
SJRWMD mitigation credits	Wetland Mitigation Bank (Jack Allen)	FPL working on conservation easement and title work.	Working with FPL to create conservation easement on FPL property to mitigate wetland impacts along Crawford
SJRWMD permit	mitigation credits	Awaiting recording of conservation easement for mitigation to receive permit need SJRWMD permit, and prior to advertising for bids	Mid-Summer
Advertise for bids			Estimate October 2019

Crawford Road Phase 2:

SJRWMD mitigation credits	determine what mitigation credits are needed and how many credits need to be bought from NE FI Wetland Mitigation Bank (Jack Allen)	FPL working on conservation easement and title work.	Working with FPL to create conservation easement on FPL property to mitigate wetland impacts along Crawford
SJRWMD permit	mitigation credits	awaiting resolution of mitigation credits / conservation easement	Mid-Summer
Norfolk Southern (NS) -Engineering	contruction agreement & reimbursement estimate	Construction Agreement executed. Temporary Construction Easement Recorded	COMPLETE
Norfolk Southern (NS) -Real Estate Division	temporary construction easement (TCE) and \$10,000	Construction Agreement executed. Temporary Construction Easement Recorded	COMPLETE
Advertise for bids		need approval from SJRWMD permit prior to advertising for bids	Estimated October 2019