

**STATE-FUNDED GRANT  
SUPPLEMENTAL AGREEMENT**

SUPPLEMENTAL NO.

1

CONTRACT NO.

G1K70

FPN

439496-1-58.68-01Recipient: Nassau County

This Supplemental Agreement ("Supplemental"), dated \_\_\_\_\_ arises from the desire to supplement the State-Funded Grant Agreement ("Agreement") entered into and executed on 3/20/2020 as identified above. All provisions in the Agreement and supplements, if any, remain in effect except as expressly modified by this Supplemental.

---

---

The parties agree that the Agreement is to be amended and supplemented as follows:

Extend contract time from 12/31/2022 until 6/30/2023. Nassau County has requested a time extension, Exhibit A

Reason for this Supplemental and supporting engineering and/or cost analysis:

Project has had to be re-bid several times due to the lack of responsive / responsible bidders.

IN WITNESS WHEREOF, the parties have caused these presents to be executed the day and year first above written.

RECIPIENT:  
Nassau County

STATE OF FLORIDA  
DEPARTMENT OF TRANSPORTATION

By: \_\_\_\_\_

Name:

Title: Chair

By: \_\_\_\_\_

Name: Greg Evans

Title: District Secretary

Legal Review:

\_\_\_\_\_

EXHIBIT A



Nassau County Engineering Services  
96161 Nassau Place  
Yulee, FL 32097

*Robert T. Companion, PE*  
*Deputy County Manager - County Engineer*

July 5, 2022

Mrs. Kimberly Evans  
Florida Department of Transportation  
1109 South Marion Ave  
MS 2014  
Lake City, FL 32025

**COPY:** Taco E. Pope, County Manager

**SUBJECT: LAP Funding**  
**County Road 108 from Middle Road to US17**  
**Financial Project ID: 439496-1-58-01 & 68-01**  
**Status Update and Time Extension Request**

Dear Mrs. Evans:

A project agreement between the Florida Department of Transportation (FDOT) and Nassau County for construction and construction management of safety improvements on County Road 108 from Middle Road to US Highway 17 began on March 20, 2020 with a completion date of December 31, 2022.

The County solicited for construction bids twice. The first time in Fall of 2020 resulted in only two bidders. When requesting permission from FHWA to move forward with only two bids a few discrepancies were found in the invitation to bid packet and the Board of County Commissioners voted to reject the two bids received and make the corrections. In June of 2021 three bids were received as a result of the second construction solicitation. While three bids were received, due to delays in contract writing and approvals and unprecedented inflation, none of the bidders were able to honor the bids. The bids were rejected by the Board of County Commissioners. A third solicitation is now open for construction bidders.

With the expiration of the grant scheduled for December 31, 2022, Nassau County is respectfully requesting an extension of the agreement for the construction and construction management of the safety improvements on County Road 108 until June 30, 2023, to provide enough time to complete the ITB process and complete the construction work under the LAP agreement. Should you have any questions or require additional information, please do not hesitate to contact me.

Thank you for your consideration of this request.

Sincerely,

Robert T. Companion  
Deputy County Manager - County Engineer

YULEE  
(904) 530-6225

FAX  
(904) 491-3611